

2021 URFC Roads and Water Monitoring Report

Road Maintenance Activities

As a general prescription, all mainline ridgetop roads are monitored following a significant (> 2.5" in 24 hrs) rainfall event.

2021	Miles
New Road Construction	0.9
Roads Decommissioned	1.7
Road Maintenance	2.9
Roadside Brushing	12.2

Environmental Enhancement

Project Name	Type	Miles	Number of Sites or LW Structures	Cubic Yards of Sediment Delivery Prevented
Julias Creek (year 2 of 2)	Road Decommissioning	4.0	24 Sites	6,849 (year 2 of 2)
Julias Creek (year 2 of 2)	LWD	1.9	72 LW	N/A

Water Drafting

Site Name	Watercourse Class	Amount Diverted (Acre-Feet)
WRP Pond 1 & 3	III	.01